

Activity ID	Activity Description	Rem Dur	Early Start	Early Finish	2007			2008			2009			2010			2011			2012			2013		
					Q	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>MIC: RIGHT-OF-WAY (FM#406800-1)</b>																									
MP15.1337	R-O-W Clear: Rinker	0		20-Mar-09 A																					
MP15.1340	R-O-W Clear: Hertz (Parcel 111)	0		02-Mar-11*																					
MP15.1350	R-O-W Clear: Avis (Parcel 108,112)	0		03-Mar-11*																					
<b>RENTAL CAR CENTER (FM#249937-5)</b>																									
MP35.152	Rental Car Center: NTP to Final Completion	12	26-Feb-07 A	11-Mar-11																					
MP35.525	Tenant Build-out	0	15-Dec-09 A	22-Mar-11																					
MP35.571	Substantial Completion	0		23-Jun-10 A																					
MP35.615	CM At Risk Final Acceptance Per Contract	0		23-Jun-10 A																					
MP35.184	Punch List & Close-out	10	24-Jun-10 A	11-Mar-11																					
MP35.699	RCC - Operations Begin	0		13-Jul-10 A																					
<b>MIC CENTRAL STATION WEST CONCOURSE (FM#406800-2)</b>																									
MP15.0099	Procurement - West Concourse	0	02-Nov-07 A	22-Apr-09 A																					
MP15.241	NTP Construction: West Concourse	0	15-May-09 A																						
MP15.281	Construction: West Concourse	427	15-May-09 A	29-Apr-12																					
<b>MIC CENTRAL STATION (FM#406800-2)</b>																									
MP2103.714	100% Plans Completed & Submitted to FDOT	0		07-May-10 A																					
MP15.CS03	Complete Construction Documents	0		07-May-10 A																					
MP15.554	Permit Review: Central Station	26	08-May-10 A	25-Mar-11																					
MP15.140	Procurement - Construction: Central Station	7	07-Oct-10 A	06-Mar-11																					
MP15.CS05	Negotiate Price (Existing CM@Risk Contract)	0		28-Feb-11*																					
MP15.241E	NTP Construction: Central Station	0	07-Mar-11																						
MP15.281E	Construction: Central Station	736	07-Mar-11	11-Mar-13																					
<b>MDT BUS LINK - ROADWAYS (FM#406800-8)</b>																									
TR21S073	Procurement Construction: MDT Bus Link	0	02-Nov-07 A	29-Apr-09 A																					
TR21S044	Construction: MDT Bus Link	427	28-Feb-11	29-Apr-12																					
<b>NW 27th &amp; 28th ST (MDX/FDOT Project FM#250234-6)</b>																									
RD27.2001	Construction: NW 27th & 28th ST	0	07-Apr-08 A	16-Mar-09 A																					
RD27.3000	Punchlist & Close-out	0	02-Mar-09 A	16-Mar-09 A																					
<b>MTAR: NW 21st ST ROADWAY (FM#249937-7)</b>																									
NW21.2100	Construction: NW 21st St.	0	02-Apr-08 A	16-Mar-09 A																					
NW21.2200	Punchlist & Closeout	0	02-Mar-09 A	16-Mar-09 A																					
<b>NW 37 AVE: WATER MAIN IMPROVEMENTS (FM#406800-7)</b>																									
NW37.0051	Design Development: Water Mains - NW 37th Ave	151	17-Oct-06 A	28-Jul-11																					
NW37.3000	Permitting: Water Mains - NW 37th Ave	0	26-Feb-07 A	17-Feb-10 A																					
NW37.1001	Procurement Construction: Water Mains -NW 3...	120	28-Feb-11	27-Jun-11																					
NW37.2100	Construction: Water Mains - NW 37th Ave	323	29-Jul-11	15-Jun-12																					
<b>MIC-MIA STATION (FM#406800-6)</b>																									
MP15.573	NTP for Construction: MIC/MIA Station	0	13-Feb-08 A																						
MP15.623	Construction: MIC/MIA Station	8	13-Feb-08 A	07-Mar-11																					
MP15.5400	Substantial Completion	0		27-Sep-10 A																					
<b>MIA MOVER (MDAD-DBOM)</b>																									
MP40.232	NTP: MDAD Issues NTP (Construction)	0	08-Sep-08 A																						
MP40.211	Design Development: MIA Mover	24	08-Sep-08 A	23-Mar-11																					
MP40.231	Construction: MIA MOVER Project	190	30-Sep-09 A	05-Sep-11																					
MP40.361	System Testing and Acceptance	190	17-Feb-10 A	05-Sep-11																					
MP40.390	Site Access: MIC/MIA Station for Sys. Install	0	30-Nov-10 A																						
MP40.365	Project Punch List & Close-out: All Contracts	180	06-Sep-11*	03-Mar-12																					
MP40.160	Substantial Completion	0		05-Jan-12																					
<b>EARLINGTON HEIGHTS MIC CONNECTION (MDT Project)</b>																									
MP40.250	MDT - E.H. Prepare, Bid and Award Construction	0	01-Aug-07 A	29-Apr-09 A																					
MP40.259	MDT - E.H. NTP: Project Construction	0	30-Apr-09 A																						
MP40.270	MDT - E.H. Construction: Guideway	170	30-Apr-09 A	16-Aug-11																					
MP40.320	MDT - E.H. Systems Procurement and Installation	399	01-May-09 A	01-Apr-12																					
MP40.280	MDT - E.H. Construction MIC Station	271	15-May-09 A	25-Nov-11																					
MP40.380	MDT - E.H. Track Work Construction	140	31-Oct-09 A	17-Jul-11																					
MP40.330	MDT - E.H. Scheduled Project Completion	0		30-Apr-12*																					
<b>MTAR: NW 38th Ct Ramps CDKR Br10A (FM#249937-6)</b>																									
MP50.270	Construction: MTAR 38th Ct-Ramp C/D/K/R & B...	0	30-Aug-07 A	02-Feb-10 A																					
<b>LANDSCAPING (FM#415240-1)</b>																									
MP80.710	Construction: Landscaping	0	02-Jun-08 A	03-Nov-09 A																					
MP80.630	Close-Out / Punchlist: Landscaping	0	04-Nov-09 A	20-Nov-09 A																					

Start Date : 01-Jan-98  
 Finish Date: 07-May-13  
 Data Date: 28-Feb-11  
 Run Date: 02-Mar-11

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone

0211 1 of 1  
 Florida Department of Transportation  
 Miami Intermodal Center  
 MIC : SUMMARY SCHEDULE (Active)  
 February 2011

